

Pigeon Lake Non Certified Replacement

**PROJECT DESCRIPTION**

Project is to replace existing steel mains and services in Pigeon Lake. The area is primarily residential. Project required the installation of 120m of 1/2" PE, 3,260m of 3/4" PE, 330m of 2" PE, 4,880m of 3" PE, and 186 services. New mains and services will primarily be installed by directional drilling. Also involved with the replacement of service lines is to move any existing inside gas meter to the outside of the building. Inside gas meter work will consist of primarily residential houses with typically 200 series meters.

Client

AltaGas Utilities Inc.

Job Number

14514

Work Type

Distribution Pipeline

Location

Alberta

Role

Prime Contractor